

**COASTAL RECREATIONAL FISHING LICENSE
FINAL PERFORMANCE REPORT**

Recipient: North Carolina Wildlife Resources Commission

Grant Award #: 5808

Grant Title: Turkey Creek Boating Access Area

Grant Award Period: July 1, 2014 - June 30, 2016

Performance Reporting Period: January 1, 2016 – June 30, 2016

Project Costs: CRFL Grant Award Amount \$130,000.00

Expenditures for the Period:

<u>Category</u>	<u>Expenditures</u>
Personnel	
Fringe	
Travel	
Equipment	
Supplies	
Construction	
Contractual	\$36,969.74
Other	
Total Direct	
Indirect	
TOTAL	\$36,969.74

Total Cumulative Expenditures: \$130,000

Total Remaining Balance: \$0

Description of Work:

NCWRC built a new boat ramp at Turkey Creek. The design and construction of this site provided one launch lane and approximately 13 parking spaces. 10 trailer spots, 1 trailer spot ADA accessible, 1 single parking spot and 1 single parking spot ADA accessible. These are paved parking areas with efficient traffic flow. The WRC will assume all costs associated with maintenance and operations of this facility.

Project Status/Work Accomplished

All identified work was completed Ramps and docks are completed. The bid/contract was awarded for site paving. Contractor started paving work and completed work in February 2016.

Deviations:

None