County	Project Type	Stream Name	Acres	Total Buffer Impact Feet	Width reduction Feet	Vegetation trimming Feet	Channel piping Feet	Channel relocation Feet	Date received	RAI	Revisions received	Waiver Action	Action Date	Water Class
Polk	Bank Stablization	Ostin Creek	0.9	1600	1600				1/29/2007		2/2/2007	Approved	4/25/2007	C, Trout
Vertical eroding streambanks stabilized with rock toe protection, rock vanes, reduced bank slope and planting of 20-25 foot wooded buffer.														
Haywood	Residential	Pine Tree Cove Creek	1	77	77				4/5/2007		5/8/2007	Approved	5/16/2007	C Trout
After the fact waiver for house built to within 10 feet of stream. Streambank itself was not disturbed. Permanent tree loss in area of 24 X 24 house.														
Transylvania	Road Paving	Toxaway River		2305	1992		295	88	7/1/2006			Approved	6/13/2007	B Trout
Replacement of 29 culverts, two stream relocations and widening of road. Permanent buffer loss at culvert extensions.														
Surry	Bank Stablization	Christian Creek	0.4	450	450				4/10/2007	5/11/2007		Approved	6/13/2007	C Trout
Eroding stream banks to be stabilized by reducing bank slope and installing rock vanes and crossvanes. Wooded buffer to be planted in existing pasture.														
Ashe	Stream Restoration	Peak Creek	5.9	550	550				6/1/2007			Approved	6/13/2007	C Trout
Vertical eroding streambank to be stabilized by reducing bank slope, installation of rock vanes and planting of wooded buffer. Total buffer width 50 to 85 feet.														
Ashe	Stream Restoration	UT Gap Creek	0.27	494	494				4/30/2007	6/5/2007	6/15/2007	Approved	6/20/2007	C Trout
Stream has no existing buffer. Step pools to be created in stream and woody buffer planted along stream through pasture.														
Henderson	Residential	Middle Fork Hickory Creek	0.5	60	60				5/21/2007	6/20/2007	6/28/2007	Approved	7/17/2007	C Trout
Waiver to allow construction of house on existing cleared lot with rock wall above stream bank. No tree removal. 200 feet of buffer to be planted with native woody vegetation.														
Avery	Stream Restoration	North Toe River	6	925	925				6/4/2007	7/17/2007	9/4/2007	Approved	9/7/2007	WS-IV, Trout
Streambank stablization and stormwater wetland construction. Rock vanes and cross vanes installed in river and banks planted with trees.														
Watauga	Stream Restoration	Watauga River	<1	1280	1280				7/27/2007	8/30/3007	9/7/2007	Approved	10/4/2007	B, Trout
Single line of trees augmented with planting of 25 foot wooded buffer. Eroding streambanks stabilized in some areas.														
Polk	Stream Restoration	North Pacolet River	0.4	350	350				8/27/2007	9/17/2007	10/8/2007	Approved	10/12/2007	C, trout
Vertical eroding streambank to be stabilized by reducing bank slope, installation of rock vanes and planting of wooded buffer.														
Jackson	Road Paving	UT Tuckasegge River	4.2	300				300	6/28/2006		10/1/2007	Approved	10/15/2007	WS-III, B, Trou
No existing wooded buffer zone. Project to allow road to be widened and paved. Stream to be relocated away from fill slope and a 15-foot wooded buffer planted.														
Haywood	Residential	Long Branch	<1	168	168				9/24/2007			Approved	10/15/2007	C Trout
After the fact waiver for house built from 14 to 21 feet from streambank. Streambank itself was not disturbed, but much of buffer was cleared. Remaining buffer to be replanted in woody native plants. Permanent tree loss in area of house.														

t

County	Project Type	Stream Name	Acres	Total Buffer Impact Feet	Width reduction Feet	Vegetation trimming Feet	Channel piping Feet	Channel relocation Feet	Date received	RAI	Revisions received	Waiver Action	Action Date	Water Class
McDowell	Bank Stablization	North Fork Catawba River	1	1160	1160				8/31/2006	10/12/2006	2/6/2007	Approved	2/27/2006	B, Trout
Clay	Road Paving	Fires Creek	1.7	650	650				6/30/2006			Approved	7/17/2006	WS-IV, Trout
Avery	Buffer Restoration	UTT Shawneehaw Creek	2	100	100	0	0	0	6/30/2006			Approved	7/24/2006	C Trout
Stokes	Stream Restoration	Little Peters Creek	2	720				720	8/16/2006	10/17/2006	11/2/2006	Approved	11/27/2006	C trout
Transylvannia	Stream Restoration	Little River	1	440	440	0	0	0	12/21/2006			Approved	1/16/2007	C Trout
Jackson	Sewer	UT Scott Creek	0.25	180	180				9/11/2006	12/11/2006	1/17/2007	Approved	2/8/2007	C, trout
Ashe	Highway	Roaring Fork Creek	1	590	590	0	0	0	12/1/2006			Approved	2/22/2007	C Trout
Macon	Bank Stablization	Wayah Creek							9/18/2006	11/14/2006	12/20/2006	Approved	4/4/2007	C Trout
Polk	Bank Stablization	Ostin Creek	0.9	1600	1600				1/29/2007		2/2/2007	Approved	4/25/2007	C, Trout
Henderson	Road Paving	UT Harper Creek		343	343				6/5/2006	6/28/2006	4/23/2007	Approved	4/26/2007	B Trout
Polk	Road Paving	Pulliam Creek		420	420				6/5/2006	6/28/2006	4/23/2007	Approved	4/26/2007	C, trout
Henderson	Road Paving	UT Tumblebug Creek		2520	2520				7/1/2006		4/23/2007	Approved	4/26/2007	C, trout
Transylvania	Road Paving	UT Indian Creek		155	155				7/1/2006	7/14/2006	4/23/2007	Approved	5/11/2007	C trout
Watauga	Bank Stablization	Winklers Creek	<1	145	145				2/23/2007		5/9/2007	Approved	5/11/2007	C Trout
Haywood	Residential	Pine Tree Cove Creek	1	77	77				4/5/2007		5/8/2007	Approved	5/16/2007	C Trout
Buncombe	Sewer	Reems Creek	4.4	1430	1430				9/22/2006	2/27/2007	4/2/2007	Approved	5/21/2007	C, trout
Watauga	Bank Stablization	Watauga River	0.7	600	600				1/5/2007		4/12/2007	Approved	5/22/2007	B, HQW, Trout
Transylvania	Road Paving	Toxaway River		2305	2305				7/1/2006			Approved	6/13/2007	B Trout
Surry	Bank Stablization	Christian Creek	0.4	450	450				4/10/2007	5/11/2007		Approved	6/13/2007	C Trout
Ashe	Stream Restoration	Peak Creek	5.9	550	550				6/1/2007			Approved	6/13/2007	C Trout
Haywood	Commercial	Richland Creek	40	1498	1498				3/8/2007		4/4/2007	Approved	6/15/2007	C Trout
Ashe	Stream Restoration	UT Gap Creek	0.27	494	494				4/30/2007	6/5/2007	6/15/2007	Approved	6/20/2007	C Trout
Henderson	Residential	Middle Fork Hickory Creek	0.5	60	60				5/21/2007	6/20/2007	6/28/2007	Approved	7/17/2007	C Trout
Haywood	Road Paving	UT Big Creek	2.3	1155	1155	0	0	0	6/28/2006			Approved	7/19/2007	HQW, trout
Haywood	Road Paving	Big Creek	3.5	1425	1425				6/28/2006			Approved	7/19/2007	HQW, trout
Haywood	Road Paving	UT Cove Creek	8.7	1600	1600				8/14/2006			Approved	7/19/2007	C, trout
Avery	Stream Restoration	North Toe River	6	925	925				6/4/2007	7/17/2007	9/4/2007	Approved	9/7/2007	WS-IV, Trout
Watauga	Stream Restoration	Watauga River	<1	1280	1280				7/27/2007	8/30/3007	9/7/2007	Approved	10/4/2007	B, Trout
Polk	Stream Restoration	North Pacolet River	0.4	350	350				8/27/2007	9/17/2007	10/8/2007	Approved	10/12/2007	C, trout
Jackson	Road Paving	UT Tuckasegge River	4.2	300				300	6/28/2006		10/1/2007	Approved	10/15/2007	WS-III, B, Trout
Haywood	Residential	Long Branch	<1	168	168				9/24/2007			Approved	10/15/2007	C Trout

t